## POWER-FIN START-UP CHECKLIST

Job Name:				Model Number:		
Address:				Serial Number:		
City:		ST: Zip:		Start-up Date:		
Retrofit New Project  How many units are installed at this location?  Boiler(s):  Water Heater(s):  Gas Pipe Dia. (im.  Is there an inlet good regulator on the upstream from the appliance?		GAS SUPPLY		WATER & ELECTRICAL	COMBUSTION	
		n inlet gas lockup on the supply?  n ten feet from the ?  n. of water column - ic Pressure: ic Pressure: Differential:	Water Pipe Dia. (in.):  At full fire, read and record -  Inlet Temp:  Outlet Temp:  Delta T:  Supply Voltage:  Total Amp Draw:	Low Fire: High Fire:  O <sub>2</sub> %  CO ppm  CO <sub>2</sub> %  Draft Readings  Record in. of water column -  Unit On:  Unit Off:  Barometric Dampers  properly adjusted?  Y		
			, 	Have this unit serviced/inspected by a qualified	se only by a qualified heating installer/service stallation and Operation Manual for your reference. service technician, at least annually. Failure to rsonal injury, death, or substantial property damage.	
VENTING (Select the venting option being used):  Conventional  Direct Vent Horizontal  Direct Vent Vertical  Sidewall  DirectAire Horizontal w/Rooftop inlet				CLEARANCES       Measure and record (inches) the service clearances from the nearest obstruction (min. 24" required for service):         Front:       L Side:       Top:         Rear:       R Side:         Comments/Corrections needed for service clearances:		
DirectAire Vertical w/Signature  Combustion & Vent Openings (total sq. in.):  Louver (total)				General Job Notes:		
Air Inlet Dia. (in.):	Air Inlet Material:		Total Eqv. Length (ft.):	START-UP PERFORMED	BY:	
Flue Dia. (in.):	Flue Material:		Total Eqv. Length (ft.):	Company:Name:		
Comments/Co	orrections needed for a	air inlet or v	vent piping:	Phone:  START-UP APPROVED BY Company: Name: Phone:	Y:  Internal Use:	
Email: 2tech@I Fax: (615) 88	Lochinvar.com		LOC High Efficience	Chinyar® yWater Heaters and Boilers	S/O #:  Routed:	

Mail:

Service Dept/Lochinvar

Lebanon, TN 37090

300 Maddox Simpson Pkwy.

 $-\,$  The information on this form verifies operation of the Lochinvar product only.  $-\,$ 

This does not imply other system components or overall system operation is certified. Component and system verification should be performed by the designated commissioning agent or installing contractor. Tech:

App:

Denied: